

# NORTH GONJA DISTRICT ASSMBLY

## GHANA PRODUCTIVE SAFETY NET PROJECTS – UPDATES

S / N	PROJECT	LOCATION	CONSULTANT	START DATE	COMPLETEION DATE	COST	PAYM.T	BALANCE	SOURCE OF FUNDING	STAGE
1	Rehabilitation Of Small Earth Dam at Lingbinsi	Lingbinsi	IDA -Wa	23/04/2019	23/03/2021	527,045.88	0,00	527,045.88	GPSNP	Pilling clay and compacting embankment
2	Rehabilitation Of Small Earth Dam at Singa	Singa	IDA- Wa	01/04/2019	23/03/2021	427,752.50	0.00	427,752.50	GPSNP	Key trenches
3	Rehabilitation of Zeipe – Kikayili Feeder Road (3.5km)	Zeipe – Kikayili	Feeder roads Department	02/05/2019	23/03/2021	237,787.09	0.00	237,787.09	GPSNP	Still ditching and compacting and camber formation on-going
4	Establishment of 10ha degraded land using fruit trees(cashew) and 200,000 cashew nursery	Sinsina	Department of Agriculture	01/03/2019		NA	14,200,00	NA	GPSNP	42,000 cashew seedlings  Preparing land for plantation